GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY Phase X - Visakhapatnam District – Package No. AP.19 XA 027 "Road from Devarapalli – Pinakota R&B at 1/2 to Sambhuvanipalem of Devarapalli (M)" – Post facto Extension of Agreement Time up to 30.12.2014 for a period of (161) days without imposing penalty – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 790 Dated:13.08.2015.

Read the following:-

1. GO.Ms.No.362, PR&RD (Progs.II) Dept., dt:09.11.2012.
2. From the E-in-C., PR., Hyd., Lr.No.W1/DEE-I/AP 19 XA 027/Sambhuvanipalem/2014, dt.13.1.2015 and 08.07.2015.

--00--

O R D E R:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter second read above, Government, after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 31-12-2014 for a period of (161) days without imposing penalty in respect of the work "Road from Devarapalli – Pinakota R&B at 1/2 to Sambhuvanipalem of Devarapalli (M)" in Visakhapatnam District under PMGSY Phase X.

2. The Engineer-in-Chief, Panchayat Raj Engineering Department, Andhra Pradesh, PMGSY, Hyderabad shall take further necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj Engineering Department,
Andhra Pradesh, Hyderabad.
The Superintendent Engineer, Panchayat Raj Engineering Department,
Visakhapatnam District.
Copy to:
PS to Minister (PR, RWS & NREGS)
PS to Secretary (PR&RWS).
Sf/SCs.

// FORWARDED:: BY ORDER //

SECTION OFFICER